

Construction Management Report

— June 2020 —

Demolition Package 1B

Parcels 53, 54, 55, 56, 59, 77, 78, 83, and 103

- ◆ Demolition Package 1B was awarded to Marschel Wrecking on May 18, 2019 at a cost of \$450,497.00.
- ◆ Marschel Wrecking's subcontractor, C E Bollmeier Plumbing, submitted the excavation permits to the City for the sewer / water tap destroys and completed this work for Parcels 77, 78, 83, and 103. They are currently working on the destroys for Parcels 53, 54, and 56.
- ◆ Marschel Wrecking's subcontractor, Advanced Environmental Services, submitted the notifications to the County for abatement removal work and have completed the this work for Parcels 77, 78, 83, and 103. They are currently working on the abatement removal for Parcels 53, 54, and 56.

Summary

- ◆ Marschel Wrecking is estimating that they will be done with the scope of work for Demolition Package 1B project by September 11, 2020 which is 34 calendar days ahead of the contract substantial completion date of October 15, 2020.
- ◆ Current Contract Cost: \$450,467.00
- ◆ No Change Order to Date
- ◆ No Known Risks at this Point

Flood Mitigation Phase I

- ◆ The Project Documents were issued on June 22, 2020 for Bidding.
- ◆ Proposals are due July 23, 2020 by 2 pm at Brentwood City Hall



**Brentwood
Bound**
Building a Bright Future



Water Tap Destroy at Parcel 78



Removal of fluorescent lightbulbs in Parcel 78

