

Construction Management Report


— December 2020 —

Flood Mitigation Phase I

- ◆ L.Keeley is currently working on:
 - ◆ Mass Excavation of the soil material behind the Public Works complex.
 - ◆ Removal of the remaining trees from the project site.
 - ◆ They will begin the removal of the Dog Park fencing at 2761 Mary Ave starting the week of January 4, 2021

Summary

- ◆ Current Contract Cost: \$17,192,574
- ◆ Contract Completion Date July 19, 2022
- ◆ Change Orders - T&M change for the unknown buried structure on Parcel 78 / 77
- ◆ Risks at this Point - Unknown Buried Items





Site Camera View from the camera located behind
Public Works looking west.
Photo taken on December 01



Site Camera View from the camera located behind
Public Works looking west.
Photo taken on December 29



Site Camera View from the camera located at the end of Mary Ave looking North
Photo taken on December 14



Site Camera View from the camera located at the end of Mary Ave looking North
Photo taken on December 29





**Brentwood
Bound**
Building a Bright Future



Trackhoes excavating soil from parcel #65 and loading onto dump trucks to be hauled off site. Photo taken looking East.



L. Keeley utilized 1 excavator with a grapple attachment to clear trees and brush from parcel #93.